NAME OF THE WORK: Improvements To Roads And Drains At Tanisandra Dasarahalli Saraipalya And Bharathnagar And Surrounding Area In Ward No 06 Byatarayanapura Sub Division Package-3 (Old Annuxure-2) Go Si No 109,110,111. Comprehensive Development And Improvements To Roads And Drains Rachenahalli And Surrounding Area In Ward No 6&7 Byatarayanapura Sub Division Package -2 (Old Annuxure-2) Go Sl No 12and 113

EMB

Fourth and Part Bill

Measurement Sheet

Scanned by CamScanner

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:-IMPROVEMENTS TO ROADS AND DRAINS AT TANISANDRA DASARAHALLI SARAIPALYA AND (RATHNAGAR AND SURROUNDING AREA IN WARD NO 06 BYATARAYANAPURA SUB DIVISION PACKAGE-3 (OLD ANNUXURE-2) GO SI NO 109,110,111. COMPREHENSIVE DEVELOPMENT AND IMPROVEMENTS TO ROADS AND DRAINS (CHENAHALLI AND SURROUNDING AREA IN WARD NO 6&7 BYATARAYANAPURA SUB DIVISION PACKAGE -2 (OLD ANNUXURE-2) GO SL NO 12AND 113

Measurements Taken On :

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Item no.14		Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 01 to 08										
		Total Executed Quantity								37073.52	51	
		Tender Quantity								37073.52	51	
		Quantity upto 125%								30304.20	–	
		DPQ Paid in upto 3rd Bill								37073.51	✓	
		Now to be paid Quantity								35036.05	✓	
		Quantity upto 125%								2037.46	52.00	105947.00
Item no.15		Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 09 to 15								25957.28	–	
		Total Executed Quantity								25957.28	✓	
		Tender Quantity								20168.40		
		Quantity upto 125%								25210.50	✓	
		Quantity Above 125%								746.78	–	
		DPQ Paid in upto 3rd Bill								24414.99	✓	
		Now to be paid Quantity										
		Quantity upto 125%								795.51	1697.00	1349980.00
		Quantity Above 125%								746.78	2021.29	1509459.00
Item no.16		Providing and applying primer coat with SS bitumen emulsion on prepared surface of granular Base such as WBM WMM including clearing of road surface and spraying primer at the rate of 0.60 kglsqm using mechanical means complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 16 to 21								45897.70	–	
		Total Executed Quantity								45897.70	–	
		Tender Quantity								80673.40	–	
		DPQ Paid in upto 3rd Bill								36795.93	✓	
		Now to be paid Quantity								9101.77	27.00	245747.00
Item no.17		Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and / or compressed air to receive bituminous treatement including cost of all materials, labour, HOM of machineries complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 22 to 29								60726.87	–	
		Total Executed Quantity								60726.87	–	
		Tender Quantity								67522.40	–	
		DPQ Paid in upto 3rd Bill								43885.40	✓	
		Now to be paid Quantity								16841.47	4.81	81007.00
Item no.18		Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared black topped surfaces at 2.5 Kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Sqm									
		Vide Total executed Quantity from premeasuremet Page no. 30 to 48								117981.74	–	
		Total Executed Quantity								117981.74	✓	
		Tender Quantity								187282.00	✓	

M/s. RAM & GOPRASAD CONSULTANTS BANGALORE

Contractor

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant exicutive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		DPQ Paid in upto 3rd Bill								75988.84		
		Now to be paid Quantity								41992.90	11.00	461921.00
		Item no.19 Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications and as per the directions of the Engineer-in-charge of the work										
			Cum									
		Vide Total executed Quantity from premeasuremet Page no. 49 to 54										
		Total Executed Quantity								2298.84		
		Tender Quantity								2298.84		
		Quantity Upto 125%								2077.91		
		DPQ Paid in upto 3rd Bill								2298.84		
		Now to be paid Quantity								1839.80		2846807
		Quantity Upto 125%								459.04	6200.00	2846069.00
		Item no.20 Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications. and as per the directions of the Engineer-in-charge of the work										
Measurements taken on		Qty Recorded in upto 3rd and part Bill								3039.55		
		Present Bill Measurement										
		Ward no 06										
		Hegade Nagara										
		11th Cross Road										
		North to South										
0.00	5.00		Cum	1	5.00	8.00	7.40	7.70	0.04	1.54		
5.00	15.00			1	10.00	7.40	7.45	7.43	0.04	2.97		
5.00	30.00			1	15.00	7.45	7.65	7.55	0.04	4.53		
0.00	45.00			1	15.00	7.65	7.65	7.65	0.04	4.59		
5.00	60.00			1	15.00	7.65	7.35	7.50	0.04	4.50		
0.00	75.00			1	15.00	7.35	8.05	7.70	0.04	4.62		
5.00	90.00			1	15.00	8.05	8.00	8.03	0.04	4.82		
0.00	99.30			1	9.30	8.00	6.90	7.45	0.04	2.77		
9.30	105.00			1	5.70	6.50	6.20	6.35	0.04	1.45		
5.00	120.00			1	15.00	6.20	7.45	6.83	0.04	4.10		
0.00	135.00			1	15.00	7.45	7.05	7.25	0.04	4.35		
5.00	146.20			1	11.20	7.05	7.45	7.25	0.04	3.25		
6.20	150.00			1	3.80	6.45	6.45	6.45	0.04	0.98		
0.00	155.70			1	5.70	6.45	6.15	6.30	0.04	1.44		
5.70	165.00			1	9.30	6.95	7.55	7.25	0.04	2.70		
5.00	180.00			1	15.00	7.55	7.40	7.48	0.04	4.49		
0.00	195.00			1	15.00	6.50	7.05	6.78	0.04	4.07		
5.00	210.00			1	15.00	7.05	7.05	7.05	0.04	4.23		
0.00	225.00			1	15.00	7.05	8.00	7.53	0.04	4.52		
5.00	227.80			1	2.80	8.00	7.60	7.80	0.04	0.87		
		12th Cross Road										
		south to north										
.00	11.20			1	11.20	6.00	7.00	6.50	0.04	2.91		
.20	13.20			1	2.00	5.90	5.90	5.90	0.04	0.47		
3.20	15.00			1	1.80	6.65	6.70	6.68	0.04	0.48		
5.00	29.00			1	14.00	6.70	7.35	7.03	0.04	3.93		
9.00	30.00			1	1.00	8.05	8.05	8.05	0.04	0.32		
0.00	31.90			1	1.90	8.05	7.20	7.63	0.04	0.58		
1.90	45.00			1	13.10	7.75	6.80	7.28	0.04	3.81		
5.00	60.00			1	15.00	6.80	6.35	6.58	0.04	3.95		
0.00	75.00			1	15.00	6.35	7.00	6.68	0.04	4.01		
5.00	83.10			1	8.10	7.00	7.10	7.05	0.04	2.28		
3.10	90.00			1	6.90	6.25	7.00	6.63	0.04	1.83		
0.00	97.30			1	7.30	7.00	7.00	7.00	0.04	2.04		
7.30	105.00			1	7.70	7.40	7.00	7.20	0.04	2.22		

95.60

RAM & CO. PRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
0.00	120.00			1	15.00	7.00	6.40	6.70	0.04	4.02		
120.00	135.00			1	15.00	6.40	5.80	6.10	0.04	3.66		
135.00	145.00			1	10.00	5.80	5.60	5.70	0.04	2.28		
145.00	150.00			1	5.00	6.35	6.45	6.40	0.04	1.28		
150.00	165.00			1	15.00	6.10	6.40	6.25	0.04	3.75		
165.00	180.00			1	15.00	6.40	7.10	6.75	0.04	4.05		
180.00	185.20			1	5.20	7.10	7.15	7.13	0.04	1.48		
185.20	190.00			1	4.80	6.20	6.00	6.10	0.04	1.17		
190.00	195.00			1	5.00	6.00	6.00	6.00	0.04	1.20		
195.00	210.00			1	15.00	6.90	6.30	6.60	0.04	3.96		
210.00	213.00			1	3.00	6.30	6.00	6.15	0.04	0.74		
213.00	223.90			1	10.90	6.45	6.80	6.63	0.04	2.89		
223.90	224.50			1	0.60	6.80	8.50	7.65	0.04	0.18		
		13th Cross Road north to south										
0.00	15.00			1	15.00	6.30	6.55	6.43	0.04	3.86		
15.00	30.00			1	15.00	6.55	6.40	6.48	0.04	3.89		
30.00	45.00			1	15.00	6.40	6.40	6.40	0.04	3.84		
45.00	60.00			1	15.00	6.40	6.65	6.53	0.04	3.92		
60.00	61.80			1	1.80	6.65	6.50	6.58	0.04	0.47		
61.80	71.30			1	9.50	5.85	5.60	5.73	0.04	2.18		
71.30	75.00			1	3.70	6.35	6.80	6.58	0.04	0.97		
75.00	90.00			1	15.00	6.80	6.75	6.78	0.04	4.07		
90.00	105.00			1	15.00	6.75	6.55	6.65	0.04	3.99		
105.00	120.00			1	15.00	6.55	5.70	6.13	0.04	3.68		
120.00	135.00			1	15.00	5.70	6.40	6.05	0.04	3.63		
135.00	150.00			1	15.00	6.40	6.75	6.58	0.04	3.95		
150.00	165.00			1	15.00	6.75	7.00	6.88	0.04	4.13		
165.00	180.00			1	15.00	7.00	6.85	6.93	0.04	4.16		
180.00	195.00			1	15.00	6.85	6.60	6.73	0.04	4.04		
195.00	210.00			1	15.00	6.60	6.95	6.78	0.04	4.07		
210.00	218.50			1	8.50	6.95	6.65	6.80	0.04	2.31		
		14th Cross road south to north										
0.00	5.90			1	5.90	8.20	7.20	7.70	0.04	1.82		
5.90	15.00			1	9.10	7.20	7.00	7.10	0.04	2.58		
15.00	30.00			1	15.00	7.00	6.58	6.79	0.04	4.07		
30.00	45.00			1	15.00	6.58	6.70	6.64	0.04	3.98		
45.00	60.00			1	15.00	6.70	6.50	6.60	0.04	3.96		
60.00	74.00			1	14.00	6.50	6.40	6.45	0.04	3.61		
74.00	75.00			1	1.00	5.85	5.80	5.83	0.04	0.23		
75.00	77.40			1	2.40	5.80	6.25	6.03	0.04	0.58		
77.40	90.00			1	12.60	6.25	6.65	6.45	0.04	3.25		
90.00	105.00			1	15.00	6.65	6.45	6.55	0.04	3.93		
105.00	120.00			1	15.00	6.45	6.70	6.58	0.04	3.95		
120.00	135.00			1	15.00	6.70	6.35	6.53	0.04	3.92		
135.00	150.00			1	15.00	6.35	5.65	6.00	0.04	3.60		
150.00	165.00			1	15.00	5.65	6.65	6.15	0.04	3.69		
165.00	180.00			1	15.00	6.65	7.50	7.08	0.04	4.25		
180.00	195.00			1	15.00	7.50	7.90	7.70	0.04	4.62		
195.00	210.00			1	15.00	7.90	7.60	7.75	0.04	4.65		
210.00	215.00			1	5.00	7.60	7.45	7.53	0.04	1.51		
215.00	217.00			1	2.00	7.45	8.28	7.87	0.04	0.63		
		Akashavni layout Cross road 1 east to west										
0.00	3.70			1	3.70	7.85	6.40	7.13	0.04	1.05		
3.70	15.00			1	11.30	6.40	4.70	5.55	0.04	2.51		
15.00	30.00			1	15.00	4.70	4.35	4.53	0.04	2.72		
30.00	41.20			1	11.20	4.35	4.30	4.33	0.04	1.94		

154.82

M/s. RAM & COMPANY — PRASAD CONSULTANTS BANGALORE — PMC

Assistant Engineer

Assistant Executive Engineer

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Akashavni layout										
		Cross road 2										
		south to north										
0.00	3.00			1	3.00	7.90	6.05	6.98	0.04	0.84		
3.00	15.00			1	12.00	6.05	5.50	5.78	0.04	2.77		
15.00	30.00			1	15.00	5.50	6.15	5.83	0.04	3.50		
30.00	45.00			1	15.00	6.15	5.70	5.93	0.04	3.56		
45.00	60.00			1	15.00	5.70	6.45	6.08	0.04	3.65		
60.00	75.00			1	15.00	6.45	6.20	6.33	0.04	3.80		
75.00	90.00			1	15.00	6.20	5.90	6.05	0.04	3.63		
90.00	105.00			1	15.00	5.90	5.10	5.50	0.04	3.30		
105.00	120.00			1	15.00	5.10	5.40	5.25	0.04	3.15		
120.00	135.00			1	15.00	5.40	5.30	5.35	0.04	3.21		
135.00	150.00			1	15.00	5.30	5.60	5.45	0.04	3.27		
150.00	165.00			1	15.00	5.60	5.75	5.68	0.04	3.41		
165.00	180.00			1	15.00	5.75	5.75	5.75	0.04	3.45		
180.00	195.00			1	15.00	5.75	5.85	5.80	0.04	3.48		
195.00	210.00			1	15.00	5.85	5.70	5.78	0.04	3.47		
210.00	225.00			1	15.00	5.70	5.65	5.68	0.04	3.41		
225.00	240.00			1	15.00	5.65	5.55	5.60	0.04	3.36		
240.00	255.00			1	15.00	5.55	6.55	6.05	0.04	3.63		
255.00	261.50			1	6.50	6.55	6.70	6.63	0.04	1.72		
		Railway main road										
		west to east										
0.00	15.00			1	15.00	4.30	3.80	4.05	0.04	2.43		
15.00	30.00			1	15.00	3.80	4.50	4.15	0.04	2.49		
30.00	45.00			1	15.00	4.50	4.30	4.40	0.04	2.64		
45.00	60.00			1	15.00	4.30	4.30	4.30	0.04	2.58		
60.00	75.00			1	15.00	4.30	4.00	4.15	0.04	2.49		
75.00	90.00			1	15.00	4.00	4.55	4.28	0.04	2.57		
90.00	105.00			1	15.00	4.55	4.70	4.63	0.04	2.78		
105.00	120.00			1	15.00	4.70	4.75	4.73	0.04	2.84		
120.00	135.00			1	15.00	4.75	4.55	4.65	0.04	2.79		
135.00	150.00			1	15.00	4.55	5.10	4.83	0.04	2.90		
150.00	155.00			1	5.00	5.10	5.20	5.15	0.04	1.03		
155.00	158.20			1	3.20	4.00	4.80	4.40	0.04	0.56		
158.20	160.00			1	1.80	4.80	5.90	5.35	0.04	0.39		
		Govt. high school										
		1st cross road,kempegowda road										
		south to north										
0.00	15.00			1	15.00	4.50	4.90	4.70	0.04	2.82		
15.00	30.00			1	15.00	4.90	4.05	4.48	0.04	2.69		
30.00	43.50			1	13.50	4.05	3.80	3.93	0.04	2.12		
		2nd cross road,T S krishnappa road										
		south to north										
0.00	15.00			1	15.00	6.35	6.00	6.18	0.04	3.71		
15.00	30.00			1	15.00	6.00	5.85	5.93	0.04	3.56		
30.00	45.00			1	15.00	5.85	5.60	5.73	0.04	3.44		
45.00	60.00			1	15.00	5.60	5.90	5.75	0.04	3.45		
60.00	75.00			1	15.00	5.90	5.65	5.78	0.04	3.47		
75.00	90.00			1	15.00	5.65	6.20	5.93	0.04	3.56		
90.00	105.00			1	15.00	6.20	6.45	6.33	0.04	3.80		
105.00	120.00			1	15.00	6.45	6.90	6.68	0.04	4.01		
120.00	124.10			1	4.10	6.90	7.25	7.08	0.04	1.16		

126.79

Cart

ಕಾಮ. ಇಇಯವರು ಪೈ.ಪಂ.ಮಂಡಲ

28/04

ಪರಿಶೀಲಿಸಿ ಅಳತೆಯಲ್ಲಿ ಆಯವ್ಯಯದಲ್ಲಿ ಜ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ ಬೆಂಗಳೂರು-24 ಮಂಜೂರು

V.S. RAM & COMPANY — Contractor

VIJAYAPRASAD CONSULTANTS BANGALORE — PMC

28-04-2023
ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಜ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

28/4
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant executive Engineer
ಜ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬೆಂಗಳೂರು-24

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Drainage From	Drainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		P&t layout										
		2nd cross road										
		east to west										
0	15.00			1	15.00	5.65	5.65	5.65	0.04	3.39		
15.00	30.00			1	15.00	5.65	5.65	5.65	0.04	3.39		
30.00	45.00			1	15.00	5.65	5.85	5.75	0.04	3.45		
45.00	60.00			1	15.00	5.85	6.25	6.05	0.04	3.63		
60.00	75.00			1	15.00	6.25	6.55	6.40	0.04	3.84		
75.00	90.00			1	15.00	6.55	6.45	6.50	0.04	3.90		
90.00	102.70			1	12.70	6.45	6.70	6.58	0.04	3.34		
102.70	105.00			1	2.30	7.50	7.45	7.48	0.04	0.69		
105.00	120.00			1	15.00	7.45	6.55	7.00	0.04	4.20		
120.00	131.70			1	11.70	6.55	7.05	6.80	0.04	3.18		
		3rd cross road										
		west to east										
0	1.40			1	1.40	8.40	7.45	7.93	0.04	0.44		
1.40	15.00			1	13.60	7.45	6.95	7.20	0.04	3.92		
15.00	30.00			1	15.00	6.95	6.95	6.95	0.04	4.17		
30.00	45.00			1	15.00	6.95	6.90	6.93	0.04	4.16		
45.00	60.00			1	15.00	6.90	7.00	6.95	0.04	4.17		
60.00	75.00			1	15.00	7.00	6.90	6.95	0.04	4.17		
75.00	90.00			1	15.00	6.90	7.90	7.40	0.04	4.44		
90.00	102.50			1	12.50	7.90	8.15	8.03	0.04	4.01		
102.50	105.00			1	2.50	9.35	9.40	9.38	0.04	0.94		
105.00	120.00			1	15.00	9.40	9.80	9.60	0.04	5.76		
120.00	124.00			1	4.00	9.80	9.40	9.60	0.04	1.54		
124.00	130.70			1	6.70	8.70	8.55	8.63	0.04	2.31		
130.70	135.00			1	4.30	8.55	8.90	8.73	0.04	1.50		
		1st cross road										
		west to east										
0	15.00			1	15.00	5.60	5.55	5.58	0.04	3.35		
15.00	30.00			1	15.00	5.55	6.50	6.03	0.04	3.62		
30.00	45.00			1	15.00	6.50	7.35	6.93	0.04	4.16		
45.00	60.00			1	15.00	7.35	6.20	6.78	0.04	4.07		
60.00	75.00			1	15.00	6.20	6.10	6.15	0.04	3.69		
75.00	90.00			1	15.00	6.10	6.35	6.23	0.04	3.74		
90.00	92.80			1	2.80	6.35	6.65	6.50	0.04	0.73		
		Muneshwara layout From rachenalli main road										
		8th cross road										
		north to south										
0	15.00			1	15.00	6.50	5.85	6.18	0.04	3.71		
15.00	30.00			1	15.00	5.85	6.40	6.13	0.04	3.68		
30.00	38.00			1	8.00	6.40	6.10	6.25	0.04	2.00		
38.00	45.00			1	7.00	5.80	5.25	5.53	0.04	1.55		
45.00	60.00			1	15.00	5.25	5.30	5.28	0.04	3.17		
60.00	63.40			1	3.40	5.30	5.40	5.35	0.04	0.73		
63.40	67.20			1	3.80	6.30	6.35	6.33	0.04	0.96		
67.20	75.00			1	7.80	5.35	5.50	5.43	0.04	1.69		
75.00	82.00			1	7.00	5.50	5.70	5.60	0.04	1.57		
82.00	88.60			1	6.60	6.35	6.25	6.30	0.04	1.66		
88.60	90.00			1	1.40	5.50	5.50	5.50	0.04	0.31		
90.00	97.80			1	7.80	5.50	5.40	5.45	0.04	1.70		
		Bharath nagar										
		trithwa ashram,oppsite road										
	2.10	south to north										
2.10	15.00	No Work		1	0.00	0.00	0.00	0.00	0.04	0.00		
				1	12.90	5.25	5.05	5.15	0.04	2.66		

12324

RAM & COMPANY — PRASAD CONSULTANTS — BANGALORE — PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
	30.00			1	15.00	5.05	4.90	4.98	0.04	2.99		
	45.00			1	15.00	4.90	5.10	5.00	0.04	3.00		
	60.00			1	15.00	5.10	4.85	4.98	0.04	2.99		
	75.00			1	15.00	4.85	5.00	4.93	0.04	2.96		
	90.00			1	15.00	5.00	5.00	5.00	0.04	3.00		
	105.00			1	15.00	5.00	4.05	4.53	0.04	2.72		
	108.90			1	3.90	5.60	5.15	5.38	0.04	0.84		
	120.00			1	11.10	4.75	4.35	4.55	0.04	2.02		
	135.00			1	15.00	4.35	4.80	4.58	0.04	2.75		
	150.00			1	15.00	4.80	4.45	4.63	0.04	2.78		
	165.00			1	15.00	4.45	5.25	4.85	0.04	2.91		
	180.00			1	15.00	5.25	5.65	5.45	0.04	3.27		
	194.00			1	14.00	5.65	5.85	5.75	0.04	3.22		
		Rasheed masjid road										
		east to west										
	15.00			1	15.00	5.10	5.10	5.10	0.04	3.06		
	30.00			1	15.00	5.10	5.00	5.05	0.04	3.03		
	45.00			1	15.00	5.00	5.00	5.00	0.04	3.00		
	60.00			1	15.00	5.00	4.90	4.95	0.04	2.97		
	75.00			1	15.00	4.90	4.10	4.50	0.04	2.70		
	80.00			1	5.00	4.10	4.00	4.05	0.04	0.81		
	90.00			1	10.00	4.50	5.00	4.75	0.04	1.90		
	105.00			1	15.00	5.00	5.46	5.23	0.04	3.14		
	106.00			1	1.00	5.46	5.46	5.46	0.04	0.22		
	120.00			1	14.00	3.85	4.05	3.95	0.04	2.21		
	126.00			1	6.00	4.05	4.13	4.09	0.04	0.98		
		Anjanadri layout										
		1st cross durgamba road										
		east to west										
	2.80				2.80	4.70	4.40	4.55	0.04	0.51		
	15.00			1	12.20	5.05	5.30	5.18	0.04	2.53		
	30.00			1	15.00	5.30	5.30	5.30	0.04	3.18		
	45.00			1	15.00	5.30	5.55	5.43	0.04	3.26		
	60.00			1	15.00	5.55	4.65	5.10	0.04	3.06		
	75.00			1	15.00	4.65	4.70	4.68	0.04	2.81		
	90.00			1	15.00	4.70	4.90	4.80	0.04	2.88		
	91.00			1	1.00	4.90	4.90	4.90	0.04	0.20		
	105.00			1	14.00	5.60	5.20	5.40	0.04	3.02		
	120.00			1	15.00	5.20	5.10	5.15	0.04	3.09		
	135.00			1	15.00	5.10	5.10	5.10	0.04	3.06		
	150.00			1	15.00	5.10	5.00	5.05	0.04	3.03		
	159.00			1	9.00	5.00	5.00	5.00	0.04	1.80		
	165.00			1	6.00	5.80	5.80	5.80	0.04	1.39		
	180.00			1	15.00	5.80	5.85	5.83	0.04	3.50		
	195.00			1	15.00	5.85	5.76	5.81	0.04	3.48		
	210.00			1	15.00	5.76	5.30	5.53	0.04	3.32		
	225.00			1	15.00	5.30	5.30	5.30	0.04	3.18		
	240.00			1	15.00	5.30	6.00	5.65	0.04	3.39		
	242.00			1	2.00	6.00	6.00	6.00	0.04	0.48		
		2nd cross road										
		west to east										
	15.00			1	15.00	4.50	4.70	4.60	0.04	2.76		
	30.00			1	15.00	4.70	4.60	4.65	0.04	2.79		
	45.00			1	15.00	4.60	5.00	4.80	0.04	2.88		
	60.00			1	15.00	5.00	4.50	4.75	0.04	2.85		
	75.00			1	15.00	4.50	5.00	4.75	0.04	2.85		
	90.00			1	15.00	5.00	4.20	4.60	0.04	2.76		
	105.00			1	15.00	4.20	4.10	4.15	0.04	2.49		

129.47

RAM & CHAPRASAD CONSULTANTS BANGALORE

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate RS.	Amount in RS.
120.00	135.00			1	15.00	4.10	4.80	4.45	0.04	2.67		
135.00	150.00			1	15.00	4.80	4.10	4.45	0.04	2.67		
150.00	165.00			1	15.00	4.10	4.85	4.48	0.04	2.69		
165.00	180.00			1	15.00	4.85	4.05	4.45	0.04	2.67		
180.00	195.00			1	15.00	4.05	5.10	4.58	0.04	2.75		
195.00	210.00			1	15.00	5.10	4.30	4.70	0.04	2.82		
210.00	225.00			1	15.00	4.30	4.20	4.25	0.04	2.55		
225.00	240.00			1	15.00	4.20	4.00	4.10	0.04	2.46		
240.00	245.00			1	5.00	4.00	3.90	3.95	0.04	2.37		
						3.90	5.20	4.55	0.04	0.91		
		3rd cross road										
		east to west										
0.00	15.00			1	15.00	5.80	5.20	5.50	0.04	3.30		
15.00	30.00			1	15.00	5.20	5.20	5.20	0.04	3.12		
30.00	45.00			1	15.00	5.20	5.60	5.40	0.04	3.24		
45.00	60.00			1	15.00	5.60	5.30	5.45	0.04	3.27		
60.00	75.00			1	15.00	5.30	5.90	5.60	0.04	3.36		
75.00	90.00			1	15.00	5.90	5.70	5.80	0.04	3.48		
90.00	105.00			1	15.00	5.70	5.40	5.55	0.04	3.33		
105.00	120.00			1	15.00	5.40	6.20	5.80	0.04	3.48		
		4th cross road										
		west to east										
0.00	3.00			1	3.00	7.70	7.20	7.45	0.04	0.89		
3.00	8.00			1	5.00	6.10	4.50	5.30	0.04	1.06		
8.00	14.00			1	6.00	4.50	4.60	4.55	0.04	1.09		
14.00	15.00			1	1.00	5.25	5.80	5.53	0.04	0.22		
15.00	30.00			1	15.00	5.80	5.20	5.50	0.04	3.30		
30.00	45.00			1	15.00	5.20	5.50	5.35	0.04	3.21		
45.00	60.00			1	15.00	5.50	6.10	5.80	0.04	3.48		
60.00	75.00			1	15.00	6.10	5.20	5.65	0.04	3.39		
75.00	90.00			1	15.00	5.20	4.90	5.05	0.04	3.03		
90.00	105.00			1	15.00	4.90	6.10	5.50	0.04	3.30		
105.00	120.00			1	15.00	6.10	5.20	5.65	0.04	3.39		
120.00	135.00			1	15.00	4.30	5.00	4.65	0.04	2.79		
135.00	150.00			1	15.00	5.00	5.10	5.05	0.04	3.03		
150.00	165.00			1	15.00	5.10	5.30	5.20	0.04	3.12		
165.00	175.00			1	10.00	5.30	4.90	5.10	0.04	2.04		
175.00	176.50			1	1.50	4.90	4.40	4.65	0.04	0.28		
		Chirayu hospital road										
		west to east										
0.00	3.00			1	3.00	6.30	4.50	5.40	0.04	0.65		
3.00	9.50			1	6.50	4.50	4.60	4.55	0.04	1.18		
9.50	15.00			1	5.50	3.90	4.30	4.10	0.04	0.90		
15.00	30.00			1	15.00	4.30	5.00	4.65	0.04	2.79		
30.00	45.00			1	15.00	5.00	3.90	4.45	0.04	2.67		
45.00	60.00			1	15.00	3.10	3.30	3.20	0.04	1.92		
60.00	73.00			1	13.00	3.30	4.40	3.85	0.04	2.00		
73.00	75.00			1	2.00	3.50	3.10	3.30	0.04	0.26		
		Afzal layout										
		3rd main road										
		west to east										
0.00	15.00			1	15.00	6.05	5.80	5.93	0.04	3.56		
15.00	30.00			1	15.00	5.80	6.10	5.95	0.04	3.57		
30.00	45.00			1	15.00	6.10	5.85	5.98	0.04	3.59		
45.00	60.00			1	15.00	5.85	5.80	5.83	0.04	3.50		
60.00	75.00			1	15.00	5.80	5.70	5.75	0.04	3.45		

118.79

M/S. RAM & CO. RAGHAVENDRA PRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
				1	15.00	5.70	5.70	5.70	0.04	3.42		
	90.00			1	15.00	5.70	5.80	5.75	0.04	3.45		
	105.00			1	15.00	5.80	5.30	5.55	0.04	3.33		
	120.00			1	15.00	5.30	6.10	5.70	0.04	3.42		
	135.00			1	15.00	6.10	6.10	6.10	0.04	3.66		
	150.00			1	15.00	6.10	6.15	6.13	0.04	3.68		
	165.00			1	15.00	6.15	5.90	6.03	0.04	3.62		
	180.00			1	15.00	5.90	6.10	6.00	0.04	3.60		
	195.00			1	15.00	6.10	6.00	6.05	0.04	3.63		
	210.00			1	15.00	6.00	5.80	5.90	0.04	3.54		
	225.00			1	15.00	5.80	6.10	5.95	0.04	3.57		
	240.00			1	15.00	6.10	6.15	6.13	0.04	3.68		
	255.00			1	15.00	6.15	5.80	5.98	0.04	3.59		
	270.00			1	15.00	5.80	6.15	5.98	0.04	3.59		
	285.00			1	9.00	6.15	5.80	5.98	0.04	2.15		
	294.00											
		vidya sagar layout										
		1st cross, corian church road										
		west to east										
	7.40			1	7.40	5.60	5.65	5.63	0.04	1.67		
	15.00			1	7.60	5.65	5.60	5.63	0.04	1.71		
	30.00			1	15.00	5.60	5.80	5.70	0.04	3.42		
	45.00			1	15.00	5.80	5.30	5.55	0.04	3.33		
	60.00			1	15.00	5.30	4.80	5.05	0.04	3.03		
	75.00			1	15.00	4.80	4.40	4.60	0.04	2.76		
	90.00			1	15.00	4.40	4.35	4.38	0.04	2.63		
	105.00			1	15.00	4.35	4.15	4.25	0.04	2.55		
	120.00			1	15.00	4.15	4.55	4.35	0.04	2.61		
	135.00			1	15.00	4.55	4.45	4.50	0.04	2.70		
	150.00			1	15.00	4.45	4.40	4.43	0.04	2.66		
	165.00			1	15.00	4.40	4.40	4.40	0.04	2.64		
	180.00			1	15.00	4.40	4.25	4.33	0.04	2.60		
	195.00			1	15.00	4.25	4.35	4.30	0.04	2.58		
	210.00			1	15.00	4.35	4.30	4.33	0.04	2.60		
	225.00			1	15.00	4.30	3.70	4.00	0.04	2.40		
	240.00			1	15.00	3.70	3.20	3.45	0.04	2.07		
	249.00			1	9.00	3.20	3.15	3.18	0.04	1.14		
		Preethi wood Main Road										
		North To South										
	3.00			1	3.00	11.00	5.85	8.43	0.04	1.01		
	15.00			1	12.00	5.85	6.45	6.15	0.04	2.95		
	30.00			1	15.00	6.45	6.35	6.40	0.04	3.84		
	45.00			1	15.00	6.35	6.35	6.35	0.04	3.81		
	60.00			1	15.00	6.35	5.75	6.05	0.04	3.63		
	71.80			1	11.80	5.75	6.80	6.28	0.04	2.96		
	75.00			1	3.20	8.25	8.15	8.20	0.04	1.05		
	83.80			1	8.80	8.15	7.90	8.03	0.04	2.82		
	90.00			1	6.20	6.40	6.30	6.35	0.04	1.57		
	105.00			1	15.00	6.30	6.15	6.23	0.04	3.74		
	120.00			1	15.00	6.15	6.15	6.15	0.04	3.69		
	135.00			1	15.00	6.15	6.45	6.30	0.04	3.78		
	150.00			1	15.00	6.45	6.15	6.30	0.04	3.78		
	165.00			1	15.00	6.15	6.15	6.15	0.04	3.69		
	180.00			1	15.00	6.15	6.40	6.28	0.04	3.77		
	185.40			1	5.40	8.20	8.15	8.18	0.04	1.77		
	195.00			1	9.60	6.25	6.35	6.30	0.04	2.42		
	210.00			1	15.00	6.35	7.30	6.83	0.04	4.10		
	211.80			1	1.80	7.30	7.80	7.55	0.04	0.54		

151.90

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
	218.80	Cross Road (East To West)		1	7.00	7.80	9.80	8.80	0.04	2.46		
1.90	15.00			1	1.90	8.70	7.80	8.25	0.04	0.63		
15.00	30.00			1	13.10	7.80	7.10	7.45	0.04	3.90		
30.00	45.00			1	15.00	7.10	7.30	7.20	0.04	4.32		
45.00	47.10			1	15.00	7.30	7.45	7.38	0.04	4.43		
				1	2.10	7.45	7.30	7.38	0.04	0.62		
		Saraipalya 2nd Cross Road (South To North)										
15.00	30.00			1	15.00	5.10	4.40	4.75	0.04	2.85		
30.00	45.00			1	15.00	4.40	4.85	4.63	0.04	2.78		
45.00	60.00			1	15.00	4.85	5.30	5.08	0.04	3.05		
60.00	69.80			1	15.00	5.30	5.30	5.30	0.04	3.18		
69.80	72.00			1	9.80	5.30	6.05	5.68	0.04	2.22		
				1	2.20	6.05	6.10	6.08	0.04	0.53		
		3rd Cross Road (North To South)										
2.40	15.00			1	2.40	5.10	5.30	5.20	0.04	0.50		
15.00	30.00			1	12.60	5.30	4.60	4.95	0.04	2.49		
30.00	45.00			1	15.00	4.60	3.70	4.15	0.04	2.49		
45.00	46.10			1	15.00	3.70	3.70	3.70	0.04	2.22		
46.10	51.80			1	1.10	3.70	3.60	3.65	0.04	0.16		
51.80	60.00			1	5.70	4.70	3.60	4.15	0.04	0.95		
60.00	69.90			1	8.20	4.60	4.50	4.55	0.04	1.49		
				1	9.90	4.50	4.40	4.45	0.04	1.76		
		dasarahalli B.B.M.P office south to north										
15.00	30.00			1	15.00	5.50	6.50	6.00	0.04	3.60		
30.00	45.00			1	15.00	6.50	6.55	6.53	0.04	3.92		
45.00	60.00			1	15.00	6.55	7.00	6.78	0.04	4.07		
60.00	65.00			1	15.00	7.00	7.00	7.00	0.04	4.20		
65.00	70.10			1	5.00	7.00	7.00	7.00	0.04	1.40		
70.10	75.00			1	5.10	6.05	6.05	6.05	0.04	1.23		
75.00	87.60			1	4.90	7.25	7.20	7.23	0.04	1.42		
87.60	89.30			1	12.60	7.20	6.80	7.00	0.04	3.53		
				1	1.70	6.40	5.60	6.00	0.04	0.41		
		Kaveri layout divika house no# 53 south to north										
3.60	15.00			1	3.60	4.60	4.00	4.30	0.04	0.62		
15.00	30.00			1	11.40	4.00	4.30	4.15	0.04	1.89		
30.00	45.00			1	15.00	4.30	4.20	4.25	0.04	2.55		
45.00	55.80			1	15.00	4.20	4.60	4.40	0.04	2.64		
55.80	56.90			1	10.80	4.60	4.90	4.75	0.04	2.05		
56.90	60.00	culvert		0	0.00	0.00	0.00	0.00	0.04	0.00		
60.00	70.00			1	3.10	0.00	5.00	2.50	0.04	0.31		
70.00	75.00			1	10.00	5.00	4.90	4.95	0.04	1.98		
75.00	90.00			1	5.00	4.40	4.60	4.50	0.04	0.90		
90.00	105.00			1	15.00	4.60	4.70	4.65	0.04	2.79		
105.00	120.00			1	15.00	4.70	4.20	4.45	0.04	2.67		
120.00	135.00			1	15.00	4.20	4.60	4.40	0.04	2.64		
				1	15.00	4.60	4.10	4.35	0.04	2.61		

90.45

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

PMC

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
138.70			1	3.70	4.10	4.20	4.15	0.04	0.61		
141.80			1	3.10	3.50	3.60	3.55	0.04	0.44		
150.00			1	8.20	4.90	4.60	4.75	0.04	1.56		
165.00			1	15.00	4.60	4.30	4.45	0.04	2.67		
180.00			1	15.00	4.30	4.90	4.60	0.04	2.76		
184.80			1	4.80	4.90	5.00	4.95	0.04	0.95		
	Cross road 3										
	west to east										
15.00			1	15.00	5.00	4.40	4.70	0.04	2.82		
30.00			1	15.00	4.40	3.60	4.00	0.04	2.40		
39.80			1	9.80	3.60	3.50	3.55	0.04	1.39		
45.00			1	5.20	4.35	4.50	4.43	0.04	0.92		
53.40			1	8.40	4.50	4.90	4.70	0.04	1.58		
	Cross road 2										
	east to west										
15.00			1	15.00	4.90	4.00	4.45	0.04	2.67		
30.00			1	15.00	4.00	4.60	4.30	0.04	2.58		
45.00			1	15.00	4.60	5.00	4.80	0.04	2.88		
56.00			1	11.00	5.00	4.90	4.95	0.04	2.18		
	Cross road 1										
	west to east										
11.50			1	11.50	4.20	4.50	4.35	0.04	2.00		
15.00			1	3.50	3.90	4.00	3.95	0.04	0.55		
24.30			1	9.30	4.00	3.80	3.90	0.04	1.45		
30.00			1	5.70	4.40	3.40	3.90	0.04	0.89		
45.00			1	15.00	3.40	3.60	3.50	0.04	2.10		
57.60			1	12.60	3.60	4.15	3.88	0.04	1.95		
	Vanasuma house beside road #58										
	east to west										
15.00	[illegible]		1	15.00	4.90	3.70	4.30	0.04	2.58		
30.00	[illegible]		1	15.00	3.70	4.20	3.95	0.04	2.37		
36.80	[illegible]		1	6.80	4.20	4.45	4.33	0.04	1.18		
	Anugraha house road #10										
	south to north										
2.00			1	2.00	6.50	5.10	5.80	0.04	0.46		
15.00			1	13.00	5.10	4.70	4.90	0.04	2.55		
30.00			1	15.00	4.70	4.30	4.50	0.04	2.70		
45.00			1	15.00	4.30	4.50	4.40	0.04	2.64		
59.30			1	14.30	4.50	4.60	4.55	0.04	2.60		
	kalavari hills										
	1st cross road										
	west to east										
15.00			1	15.00	4.70	5.60	5.15	0.04	3.09		
30.00			1	15.00	5.60	5.90	5.75	0.04	3.45		
45.00			1	15.00	5.90	5.70	5.80	0.04	3.48		
53.10			1	8.10	5.70	5.65	5.68	0.04	1.84		
60.00			1	6.90	4.35	4.40	4.38	0.04	1.21		
75.00			1	15.00	4.40	5.00	4.70	0.04	2.82		
90.00			1	15.00	5.00	5.05	5.03	0.04	3.02		
105.00			1	15.00	5.05	5.00	5.03	0.04	3.02		
115.80			1	10.80	5.00	5.50	5.25	0.04	2.27		

18.62

M/S. RAM & COMPANY

PRAPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
	cross road										
	south to north										
1.20			1	1.20	4.60	4.60	4.60	0.04	0.22		
15.00			1	13.80	6.00	6.00	6.00	0.04	3.31		
24.90			1	9.90	6.00	6.00	6.00	0.04	2.38		
30.00			1	5.10	4.90	4.85	4.88	0.04	0.99		
45.00			1	15.00	4.85	4.20	4.53	0.04	2.72		
60.00			1	15.00	4.20	4.90	4.55	0.04	2.73		
71.30			1	11.30	4.90	5.60	5.25	0.04	2.37		
75.00			1	3.70	4.80	5.30	5.05	0.04	0.75		
90.00			1	15.00	5.30	6.10	5.70	0.04	3.42		
101.60			1	11.60	6.10	5.70	5.90	0.04	2.74		
	3rd cross road										
	east to west										
15.00			1	15.00	4.00	4.00	4.00	0.04	2.40		
30.00			1	15.00	4.00	3.95	3.98	0.04	2.39		
45.00			1	15.00	3.95	4.10	4.03	0.04	2.42		
60.00			1	15.00	4.10	4.10	4.10	0.04	2.46		
75.00			1	15.00	4.10	3.90	4.00	0.04	2.40		
90.00			1	15.00	3.90	4.00	3.95	0.04	2.37		
96.10			1	6.10	4.00	4.00	4.00	0.04	0.98		
102.50			1	6.40	4.50	4.80	4.65	0.04	1.19		
105.00			1	2.50	4.80	4.40	4.60	0.04	0.46		
115.00			1	10.00	4.40	3.80	4.10	0.04	1.64		
122.70			1	7.70	3.80	3.90	3.85	0.04	1.19		
	2nd cross road										
	east to east										
15.00			1	15.00	4.90	4.20	4.55	0.04	2.73		
18.30			1	3.30	4.20	4.30	4.25	0.04	0.56		
30.00			1	11.70	4.00	4.45	4.23	0.04	1.98		
45.00			1	15.00	4.45	4.00	4.23	0.04	2.54		
60.00			1	15.00	4.00	4.05	4.03	0.04	2.42		
75.00			1	15.00	4.05	4.00	4.03	0.04	2.42		
90.00			1	15.00	4.00	3.90	3.95	0.04	2.37		
105.00				15.00	3.90	4.05	3.98	0.04	2.39		
117.60			1	12.60	4.05	4.10	4.08	0.04	2.05		
119.00			1	1.40	4.10	4.50	4.30	0.04	0.24		
	Kalwari Betta Road										
	5th Cross Road										
	(East To West)										
1.00			1	1.00	5.55	5.50	5.53	0.04	0.22		
15.00			1	14.00	6.55	5.85	6.20	0.04	3.47		
28.00			1	13.00	5.85	6.90	6.38	0.04	3.32		
30.00			1	2.00	8.50	8.55	8.53	0.04	0.68		
35.30			1	5.30	8.55	7.25	7.90	0.04	1.67		
42.50			1	7.20	5.95	5.15	5.55	0.04	1.60		
	Hegade Nagar										
	4th Cross road										
	(North To South)										
15.00			1	15.00	7.00	7.00	7.00	0.04	4.20		
30.00			1	15.00	7.00	7.25	7.13	0.04	4.28		
45.00			1	15.00	7.25	7.05	7.15	0.04	4.29		
60.00			1	15.00	7.05	7.10	7.08	0.04	4.25		
75.00			1	15.00	7.10	7.00	7.05	0.04	4.23		
90.00			1	15.00	7.00	7.25	7.13	0.04	4.28		
105.00			1	15.00	7.25	7.10	7.18	0.04	4.31		

10.47

RAM & COMPANY — PRAPRASAD CONSULTANTS — BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
				1	15.00	7.10	7.15	7.13	0.04	4.28		
				1	15.00	7.15	7.20	7.18	0.04	4.31		
				1	15.00	7.20	7.30	7.25	0.04	4.35		
				1	15.00	7.30	7.10	7.20	0.04	4.32		
				1	15.00	7.10	7.00	7.05	0.04	4.23		
				1	15.00	7.00	6.80	6.90	0.04	4.14		
				1	15.00	6.80	6.80	6.80	0.04	4.08		
				1	15.00	6.80	7.20	7.00	0.04	4.20		
				1	9.50	7.20	7.20	7.20	0.04	2.74		
		4th Cross Road North to South										
0.00	15.00			1	15.00	6.70	6.40	6.55	0.04	3.93		
15.00	30.00			1	15.00	6.40	6.60	6.50	0.04	3.90		
30.00	45.00			1	15.00	6.60	6.45	6.53	0.04	3.92		
45.00	60.00			1	15.00	6.45	6.50	6.48	0.04	3.89		
60.00	75.00			1	15.00	6.50	6.20	6.35	0.04	3.81		
75.00	90.00			1	15.00	6.20	6.20	6.20	0.04	3.72		
90.00	105.00			1	15.00	6.20	6.35	6.28	0.04	3.77		
105.00	120.00			1	15.00	6.35	6.20	6.28	0.04	3.77		
120.00	135.00			1	15.00	6.20	6.30	6.25	0.04	3.75		
135.00	150.00			1	15.00	6.30	6.45	6.38	0.04	3.83		
150.00	165.00			1	15.00	6.45	6.70	6.58	0.04	3.95		
165.00	180.00			1	15.00	6.70	6.65	6.68	0.04	4.01		
180.00	194.60			1	14.60	6.65	6.85	6.75	0.04	3.94		
		Sai Hospital Road 2nd Main Road From 8th Cross (E-W)										
0.00	15.00			1	15.00	7.10	7.50	7.30	0.04	4.38		
15.00	30.00			1	15.00	7.50	7.00	7.25	0.04	4.35		
30.00	45.00			1	15.00	7.00	6.50	6.75	0.04	4.05		
45.00	60.00			1	15.00	6.50	6.00	6.25	0.04	3.75		
60.00	75.00			1	15.00	6.00	6.35	6.18	0.04	3.71		
75.00	90.00			1	15.00	6.35	5.40	5.88	0.04	3.53		
90.00	105.00			1	15.00	5.40	5.15	5.28	0.04	3.17		
105.00	120.00			1	15.00	5.15	5.60	5.38	0.04	3.23		
120.00	135.00			1	15.00	5.60	5.70	5.65	0.04	3.39		
135.00	150.00			1	15.00	5.70	5.50	5.60	0.04	3.36		
150.00	159.00			1	9.00	5.50	5.00	5.25	0.04	1.89		
159.00	165.00			1	6.00	9.00	8.10	8.55	0.04	2.05		
165.00	180.00			1	15.00	8.10	6.40	7.25	0.04	4.35		
180.00	184.20			1	4.20	6.40	6.15	6.28	0.04	1.05		
184.20	195.00			1	10.80	7.40	6.90	7.15	0.04	3.09		
195.00	205.80			1	10.80	6.90	6.50	6.70	0.04	2.89		
205.80	210.00			1	4.20	5.60	6.50	6.05	0.04	1.02		
210.00	225.00			1	15.00	6.50	5.55	6.03	0.04	3.62		
225.00	240.00			1	15.00	5.55	4.10	4.83	0.04	2.90		
240.00	255.00			1	15.00	4.10	5.05	4.58	0.04	2.75		
255.00	267.80			1	12.80	5.05	5.45	5.25	0.04	2.69		
267.80	270.00			1	2.20	6.35	6.40	6.38	0.04	0.56		
270.00	280.50			1	10.50	6.40	6.25	6.33	0.04	2.66		
		Cut portion Aswath Nagar Main Road										
				1	1.20	1.10	1.10	1.10	0.04	0.05		
				1	2.50	1.80	1.80	1.80	0.04	0.18		
				1	3.50	1.70	1.70	1.70	0.04	0.24		
				1	2.00	1.80	1.80	1.80	0.04	0.14		
				1	2.10	1.70	1.70	1.70	0.04	0.14		

155.96

ANANTHAPRASAD CONSULTANTS BANGALORE PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
			1	1.70	1.30	1.30	1.30	0.04	0.09		
			1	2.00	1.60	1.60	1.60	0.04	0.13		
			1	3.20	1.50	1.50	1.50	0.04	0.19		
			1	8.10	1.80	1.80	1.80	0.04	0.58		
			1	5.60	3.60	3.60	3.60	0.04	0.81		
			1	3.40	1.80	1.80	1.80	0.04	0.24		
			1	10.40	2.00	2.00	2.00	0.04	0.83		
	Vidya Sagar Road										
			1	9.60	2.00	2.00	2.00	0.04	0.77		
			1	4.95	0.75	0.75	0.75	0.04	0.15		
			1	6.70	2.35	2.35	2.35	0.04	0.63		
			1	6.80	4.15	4.15	4.15	0.04	1.13		
			1	2.10	0.95	0.95	0.95	0.04	0.08		
			1	2.65	0.85	0.85	0.85	0.04	0.09		
			1	2.15	0.85	0.85	0.85	0.04	0.07		
			1	1.75	1.55	1.55	1.55	0.04	0.11		
			1	2.85	1.00	1.00	1.00	0.04	0.11		
	Ward No 07										
	Vinayaka Layout										
	Opp Union Bank Road 4th Cross Road										
	South to North										
10.40		Cum	1	10.40	4.40	3.50	3.95	0.04	1.64		
13.40			1	3.00	3.90	3.10	3.50	0.04	0.42		
15.00			1	1.60	3.10	3.20	3.15	0.04	0.20		
30.00			1	15.00	3.20	3.80	3.50	0.04	2.10		
45.00			1	15.00	3.80	4.00	3.90	0.04	2.34		
60.00			1	15.00	4.00	3.30	3.65	0.04	2.19		
75.00			1	15.00	3.30	4.25	3.78	0.04	2.27		
79.40			1	4.40	4.25	3.90	4.08	0.04	0.72		
90.00			1	10.60	3.00	3.30	3.15	0.04	1.34		
105.00			1	15.00	3.30	3.70	3.50	0.04	2.10		
116.30			1	11.30	3.40	3.30	3.35	0.04	1.51		
	Shambavi #60A House Opp Road										
	east to west										
15.00			1	15.00	7.40	6.50	6.95	0.04	4.17		
23.80			1	8.80	6.50	6.00	6.25	0.04	2.20		
25.10	Culvert		0	0.00	0.00	0.00	0.00	0.04	0.00		
29.40	Roadbreak		0	4.30	0.00	0.00	0.00	0.04	0.00		
30.00			1	0.60	7.40	7.40	7.40	0.04	0.18		
45.00			1	15.00	7.40	7.05	7.23	0.04	4.34		
54.40			1	9.40	7.05	7.00	7.03	0.04	2.64		
55.70	Culvert		0	1.30	0.00	0.00	0.00	0.04	0.00		
60.30	Roadbreak		0	4.60	0.00	0.00	0.00	0.04	0.00		
75.00			1	14.70	6.50	6.20	6.35	0.04	3.73		
76.00			1	1.00	6.20	6.80	6.50	0.04	0.26		
90.00			1	14.00	6.20	6.30	6.25	0.04	3.50		
91.30			1	1.30	6.30	6.30	6.30	0.04	0.33		
	1 st cross road										
	north to south										
15.00			1	15.00	4.20	4.00	4.10	0.04	2.46		
30.00			1	15.00	4.00	4.20	4.10	0.04	2.46		
45.00			1	15.00	4.20	4.00	4.10	0.04	2.46		
60.00			1	15.00	4.00	3.80	3.90	0.04	2.34		
75.00			1	15.00	3.80	4.20	4.00	0.04	2.40		
77.20			1	2.20	4.20	4.20	4.20	0.04	0.37		
87.60			1	10.40	3.30	3.30	3.30	0.04	1.37		

Assistant Executive Engine
Kodigehalli Sub Division

58.05

RAM & COMPANY
RUDRAPRASAD CONSULTANTS
BANGALORE
PMC

Assistant Engineer

Assistant Executive Engineer
Kodigehalli Sub Division
Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
90.00			1	2.40	3.90	3.85	3.88	0.04	0.37		
101.70			1	11.70	3.85	4.30	4.08	0.04	1.91		
	2nd cross road										
	South To North										
15.00			1	15.00	4.60	4.30	4.45	0.04	2.67		
30.00			1	15.00	4.30	4.20	4.25	0.04	2.55		
45.00			1	15.00	4.20	4.25	4.23	0.04	2.54		
54.80			1	9.80	4.25	4.20	4.23	0.04	1.66		
60.00			1	5.20	3.90	4.20	4.05	0.04	0.84		
75.00			1	15.00	4.20	4.10	4.15	0.04	2.49		
90.00			1	15.00	4.10	3.80	3.95	0.04	2.37		
97.20			1	7.20	3.80	3.40	3.60	0.04	1.04		
105.00			1	7.80	4.10	4.20	4.15	0.04	1.29		
107.70			1	2.70	4.20	4.25	4.23	0.04	0.46		
	3rd cross road										
	North To South										
15.00			1	15.00	3.80	3.70	3.75	0.04	2.25		
30.00			1	15.00	3.70	3.90	3.80	0.04	2.28		
45.00			1	15.00	3.90	4.20	4.05	0.04	2.43		
48.90			1	3.90	4.20	4.20	4.20	0.04	0.66		
60.00			1	11.10	3.60	3.35	3.48	0.04	1.54		
75.00			1	15.00	3.35	4.20	3.78	0.04	2.27		
77.80			1	2.80	4.20	4.20	4.20	0.04	0.47		
90.00			1	12.20	3.70	3.60	3.65	0.04	1.78		
105.00			1	15.00	3.60	4.20	3.90	0.04	2.34		
114.40			1	9.40	4.20	4.50	4.35	0.04	1.64		
	Shabari Nagar										
	1 st cross road										
	south to north										
15.00			1	15.00	3.50	4.40	3.95	0.04	2.37		
30.00			1	15.00	4.40	4.40	4.40	0.04	2.64		
45.00			1	15.00	4.40	3.95	4.18	0.04	2.51		
60.00			1	15.00	3.95	4.90	4.43	0.04	2.66		
75.00			1	15.00	4.90	4.35	4.63	0.04	2.78		
86.60			1	11.60	4.35	5.00	4.68	0.04	2.17		
	2nd cross road										
	north to south										
1.30			1	1.30	5.50	4.80	5.15	0.04	0.27		
15.00			1	13.70	4.80	3.95	4.38	0.04	2.40		
16.60			1	1.60	3.95	3.95	3.95	0.04	0.25		
25.60			1	9.00	4.60	4.60	4.60	0.04	1.66		
30.00			1	4.40	4.30	4.30	4.30	0.04	0.76		
35.80			1	5.80	4.30	4.25	4.28	0.04	0.99		
45.00			1	9.20	5.10	5.00	5.05	0.04	1.86		
52.50			1	7.50	5.00	5.00	5.00	0.04	1.50		
60.00			1	7.50	3.90	3.90	3.90	0.04	1.17		
75.00			1	15.00	5.00	4.10	4.55	0.04	2.73		
80.00			1	5.00	4.10	4.10	4.10	0.04	0.82		
93.00			1	13.00	5.60	5.80	5.70	0.04	2.96		
	3rd cross road										
	south to north										
15.00			1	15.00	4.40	4.40	4.40	0.04	2.64		
30.00			1	15.00	4.40	4.40	4.40	0.04	2.64		
37.20			1	7.20	4.40	4.40	4.40	0.04	1.27		
45.00			1	7.80	5.10	5.50	5.30	0.04	1.65		
60.00			1	15.00	5.50	4.90	5.20	0.04	3.12		
75.00			1	15.00	4.90	4.30	4.60	0.04	2.76		
90.00			1	15.00	4.30	4.45	4.38	0.04	2.63		
99.00			1	9.00	4.45	4.00	4.23	0.04	1.52		

88.54

Assistant Executive Engi
Kodigehalli Sub Divisio
BBMP, Bangalore

ಕಾ.ಅ. (ಪ್ಯಾ.ವಿ.)
ಬೃಬೆಂ.ಮ.ಪಾ.

PRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer
Assistant exicutive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
	beside bramhasri condiments &provision										
	south to north										
15.00			1	15.00	6.00	5.10	5.55	0.04	3.33		
26.90			1	11.90	5.10	5.10	5.10	0.04	2.43		
30.00			1	3.10	6.10	6.10	6.10	0.04	0.76		
45.00			1	15.00	6.10	6.10	6.10	0.04	3.66		
60.00			1	15.00	6.10	6.20	6.15	0.04	3.69		
75.00			1	15.00	6.20	6.30	6.25	0.04	3.75		
90.00			1	15.00	6.30	6.00	6.15	0.04	3.69		
105.00			1	15.00	6.00	5.75	5.88	0.04	3.53		
120.00			1	15.00	5.75	5.75	5.75	0.04	3.45		
	cross road 3										
	west to east										
15.00			1	15.00	4.20	4.25	4.23	0.04	2.54		
21.70			1	6.70	4.25	4.30	4.28	0.04	1.15		
	cross road 2										
	west to east										
15.00			1	15.00	3.40	3.20	3.30	0.04	1.98		
22.10			1	7.10	3.20	3.20	3.20	0.04	0.91		
	cross road 1										
	west to east										
15.00			1	15.00	3.60	3.65	3.63	0.04	2.18		
21.50			1	6.50	3.65	3.60	3.63	0.04	0.94		
	Talacauvery layout (Phadma Tent)										
	Axis bank opposite road										
	west to east										
0.00			1	3.20	8.50	6.80	7.65	0.04	0.98		
3.20			1	11.80	6.80	6.80	6.80	0.04	3.21		
15.00			1	15.00	6.80	6.10	6.45	0.04	3.87		
30.00			1	15.00	6.10	6.60	6.35	0.04	3.81		
45.00			1	3.00	6.60	6.60	6.60	0.04	0.79		
48.00			1	12.00	5.50	5.60	5.55	0.04	2.66		
60.00			1	15.00	5.60	6.20	5.90	0.04	3.54		
75.00			1	7.20	6.20	6.15	6.18	0.04	1.78		
82.20			0	0.00	0.00	0.00	0.00	0.04	0.00		
83.50	culvert		1	5.10	6.35	6.45	6.40	0.04	1.31		
88.60			1	6.40	6.45	6.00	6.23	0.04	1.59		
95.00											
	2nd cross road										
	north to south										
2.00			1	2.00	5.70	4.70	5.20	0.04	0.42		
15.00			1	13.00	4.70	5.60	5.15	0.04	2.68		
30.00			1	15.00	5.60	6.00	5.80	0.04	3.48		
35.50			1	5.50	6.00	6.00	6.00	0.04	1.32		
45.00			1	9.50	4.50	5.10	4.80	0.04	1.82		
60.00			1	15.00	5.10	5.60	5.35	0.04	3.21		
75.00			1	15.00	5.60	6.40	6.00	0.04	3.60		
90.00			1	15.00	6.40	5.70	6.05	0.04	3.63		
105.00			1	15.00	5.70	5.70	5.70	0.04	3.42		
120.00			1	15.00	5.70	6.00	5.85	0.04	3.51		
135.00			1	15.00	6.00	6.20	6.10	0.04	3.66		
150.00			1	15.00	6.20	6.20	6.20	0.04	3.72		
157.20			1	7.20	6.20	6.30	6.25	0.04	1.80		

97.78

Assistant Executive E
Kodigehalli Sub Div
BBMP, Bangalor

RUDRAPRASAD CONSULTANTS BANGALORE

RAM & COMPANY

PMC

Assistant Engineer

16-05-2023

Assistant Executive Engineer
Kodigehalli Sub Division

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		3rd cross road north to south										
	15.00			1	15.00	5.40	5.00	5.20	0.04	3.12		
15.00	30.00			1	15.00	5.00	4.80	4.90	0.04	2.94		
30.00	45.00			1	15.00	4.80	5.00	4.90	0.04	2.94		
45.00	50.00			1	5.00	5.00	5.00	5.00	0.04	1.00		
50.00	60.00			1	10.00	4.80	4.60	4.70	0.04	1.88		
60.00	75.00			1	15.00	4.60	5.40	5.00	0.04	3.00		
75.00	90.00			1	15.00	5.40	5.75	5.58	0.04	3.35		
90.00	94.00			1	4.00	5.75	5.75	5.75	0.04	0.92		
94.00	103.00			1	9.00	6.50	6.90	6.70	0.04	2.41		
103.00	105.00			1	2.00	5.60	4.60	5.10	0.04	0.41		
105.00	120.00			1	15.00	4.60	5.20	4.90	0.04	2.94		
120.00	135.00			1	15.00	5.20	6.80	6.00	0.04	3.60		
135.00	144.50			1	9.50	6.80	6.70	6.75	0.04	2.57		
		keerthi nilaya #2 oppsite road West To East										
	12.50			1	12.50	6.90	6.70	6.80	0.04	3.40		
12.50	15.00			1	2.50	5.00	4.80	4.90	0.04	0.49		
15.00	21.20			1	6.20	4.80	4.80	4.80	0.04	1.19		
21.20	30.00			1	8.80	5.50	5.50	5.50	0.04	1.94		
30.00	45.00			1	15.00	5.50	6.60	6.05	0.04	3.63		
45.00	60.00			1	15.00	6.60	6.60	6.60	0.04	3.96		
60.00	75.00			1	15.00	6.60	6.00	6.30	0.04	3.78		
75.00	80.40			1	5.40	6.00	5.60	5.80	0.04	1.25		
		1st cross road north to south										
	15.00			1	15.00	5.40	7.00	6.20	0.04	3.72		
15.00	30.00			1	15.00	7.00	7.05	7.03	0.04	4.22		
30.00	45.00			1	15.00	7.05	6.30	6.68	0.04	4.01		
45.00	60.00			1	15.00	6.30	6.00	6.15	0.04	3.69		
60.00	75.00			1	15.00	6.00	6.15	6.08	0.04	3.65		
75.00	90.00			1	15.00	6.15	6.50	6.33	0.04	3.80		
90.00	105.00			1	15.00	6.50	6.10	6.30	0.04	3.78		
105.00	120.00			1	15.00	6.10	5.30	5.70	0.04	3.42		
120.00	124.00			1	4.00	5.30	5.30	5.30	0.04	0.85		
124.00	135.00			1	11.00	4.90	4.20	4.55	0.04	2.00		
135.00	138.00			1	3.00	4.20	4.20	4.20	0.04	0.50		
138.00	150.00			1	12.00	4.80	4.80	4.80	0.04	2.30		
150.00	151.90			1	1.90	4.80	4.80	4.80	0.04	0.36		
		karthika #40 house road south to north										
	4.00			1	4.00	8.30	5.20	6.75	0.04	1.08		
4.00	15.00			1	11.00	5.20	5.30	5.25	0.04	2.31		
15.00	30.00			1	15.00	5.30	5.20	5.25	0.04	3.15		
30.00	45.00			1	15.00	5.20	5.10	5.15	0.04	3.09		
45.00	60.00			1	15.00	5.10	6.00	5.55	0.04	3.33		
60.00	70.20			1	10.20	6.00	7.30	6.65	0.04	2.71		
		lakshmi srinivas nilaya house road #7 west to east										
	4.00			1	4.00	6.20	4.40	5.30	0.04	0.85		
4.00	15.00			1	11.00	4.40	4.60	4.50	0.04	1.98		
15.00	30.00			1	15.00	4.60	4.90	4.75	0.04	2.85		
30.00	45.00			1	15.00	4.90	5.10	5.00	0.04	3.00		
45.00	51.00			1	16.00	5.10	4.10	4.60	0.04	2.94		

114.30

Assistant Executive Engineer
Kodigehalli Sub Division

Assistant Executive Engineer
Kodigehalli Sub Division

BANGALORE

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
Ward no 06										
Dedication										
Manhole		-1	0.44				0.04	-0.02		
			Area of Circle = (3.14X0.75X0.75)/4=0.44							
		-17	0.64				0.04	-0.43		
			Area of Circle = (3.14X0.9X0.9)/4=0.64							
		-1	0.79				0.04	-0.03		
			Area of Circle = (3.14X1X1)/4=0.79							
		-1	0.95				0.04	-0.04		
			Area of Circle = (3.14X1.1x1.1)/4=0.95							
Chamber		-9	0.90	0.60	0.60	0.60	0.04	-0.19		
		-1	1.90	0.90	0.90	0.90	0.04	-0.07		
		-1	0.80	0.90	0.90	0.90	0.04	-0.03		
		-1	1.20	0.90	0.90	0.90	0.04	-0.04		
		-2	1.40	1.00	1.00	1.00	0.04	-0.11		
		-21	0.45	0.45	0.45	0.45	0.04	-0.17		
Tree Pot		-1	3.20	0.60	0.60	0.60	0.04	-0.08		
		-1	1.00	1.20	1.20	1.20	0.04	-0.05		
		-1	4.00	1.20	1.20	1.20	0.04	-0.19		
		-1	0.70	4.30	4.30	4.30	0.04	-0.12		
		-1	0.50	0.45	0.45	0.45	0.04	-0.01		
ramp		-1	5.10	1.00	1.00	1.00	0.04	-0.20		
		-1	5.90	1.20	1.20	1.20	0.04	-0.28		
		-1	5.30	0.50	0.50	0.50	0.04	-0.11		
		-1	4.85	0.60	0.60	0.60	0.04	-0.12		
		-2	2.90	0.80	0.80	0.80	0.04	-0.19		
		-1	1.50	0.85	0.85	0.85	0.04	-0.05		
		-1	3.50	0.80	0.80	0.80	0.04	-0.11		
		-1	2.45	0.70	0.70	0.70	0.04	-0.07		
		-1	5.20	0.70	0.70	0.70	0.04	-0.15		
		-1	5.80	1.00	1.00	1.00	0.04	-0.23		
		-1	0.90	6.80	6.80	6.80	0.04	-0.24		
		-1	12.00	0.80	0.80	0.80	0.04	-0.38		
		-1	5.30	0.55	0.55	0.55	0.04	-0.12		
		-1	9.40	1.30	1.30	1.30	0.04	-0.49		
		-1	0.80	2.50	2.50	2.50	0.04	-0.08		
		-1	1.30	0.65	0.65	0.65	0.04	-0.03		
		-1	0.45	2.10	2.10	2.10	0.04	-0.04		
Manhole 0.9 Dia		-6	0.64				0.04	-0.15		
			Area of Circle = (3.14X0.9X0.9)/4=0.64							
Manhole 0.75 Dia		-2	0.44				0.04	-0.04		
			Area of Circle = (3.14X0.75X0.75)/4=0.44							
Chamber		-1	0.45	0.45	0.45	0.45	0.04	-0.01		
		-8	0.90	0.60	0.60	0.60	0.04	-0.17		
Ramp		-1	5.20	0.80	0.80	0.80	0.04	-0.17		
		-1	2.00	0.80	0.80	0.80	0.04	-0.06		
Ramp		-1	11.20	1.20	1.20	1.20	0.04	-0.54		
Steps		-1	9.20	0.10	0.10	0.10	0.04	-0.04		

15.69

PMC

Assistant Engineer

Assistant Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Ward No 07										
		Deduction										
		Manhole		-5	0.44				0.04	-0.09		
					Area of Circle =(3.14*0.75*0.75)/4=0.44							
				-7	0.64				0.04	-0.18		
					Area of Circle =(3.14*0.9*0.9)/4=0.64							
				-1	0.79				0.04	-0.03		
					Area of Circle =(3.14*1*1)/4=0.79							
				-8	1.13				0.04	-0.36		
					Area of Circle =(3.14*1.2*1.2)/4=1.13							
		Chamber		-14	0.90	0.60	0.60	0.60	0.04	-0.30		
				-3	0.90	0.80	0.80	0.80	0.04	-0.09		
		Electrical Pole		-1	1.00	0.60	0.60	0.60	0.04	-0.02		
		ramp		-1	1.80	0.60	0.60	0.60	0.04	-0.04		
		ramp		-1	4.50	1.00	1.00	1.00	0.04	-0.18		
		Tree pot		-1	3.00	1.00	1.00	1.00	0.04	-0.12		
		Total Executed Quantity								4719.27		
		Tender Quantity								5828.95		
		DPQ Paid in upto 3rd Bill								3039.55		
		Now to-be paid Quantity								1679.71	10300.00	17301073.00

Item no.21 **Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.**

Measurements taken on												
		Qty Recorded in Third and part Bill								2703.42		
		Present Bill Measurement										
		Ward no 06										
		Hegade Nagara										
		11th Cross Road										
		North to South										
0.00	5.00		Sqm	2	5.00	0.10	0.10	0.10		1.00		
5.00	15.00			2	10.00	0.10	0.10	0.10		2.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		1.86		
90.00	99.30			2	9.30	0.10	0.10	0.10		1.14		
99.30	105.00			2	5.70	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		2.24		
135.00	146.20			2	11.20	0.10	0.10	0.10		0.76		
146.20	150.00			2	3.80	0.10	0.10	0.10		1.14		
150.00	155.70			2	5.70	0.10	0.10	0.10		1.86		
155.70	165.00			2	9.30	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00			2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00			2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00			2	15.00	0.10	0.10	0.10		0.56		
225.00	227.80				2.80	0.10						
		12th Cross Road								2.24		
		south to north		2	11.20	0.10	0.10	0.10		0.40		
0.00	11.20			2	2.00	0.10	0.10	0.10		0.36		
11.20	13.20			2	1.80	0.10	0.10	0.10				
13.20	15.00									48.56		

Assistant Executive Engineer
Bidigehalli Sub Division
BBMP, Bangalore

PRASAD CONSULTANTS BANGALORE

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
0.00	29.00			2	14.00	0.10	0.10	0.10		2.80		
29.00	30.00			2	1.00	0.10	0.10	0.10		0.20		
30.00	31.90			2	1.90	0.10	0.10	0.10		0.38		
31.90	45.00			2	13.10	0.10	0.10	0.10		2.62		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	83.10			2	8.10	0.10	0.10	0.10		1.62		
83.10	90.00			2	6.90	0.10	0.10	0.10		1.38		
90.00	97.30			2	7.30	0.10	0.10	0.10		1.46		
97.30	105.00			2	7.70	0.10	0.10	0.10		1.54		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	145.00			2	10.00	0.10	0.10	0.10		2.00		
145.00	150.00			2	5.00	0.10	0.10	0.10		1.00		
150.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	185.20			2	5.20	0.10	0.10	0.10		1.04		
185.20	190.00			2	4.80	0.10	0.10	0.10		0.96		
190.00	195.00			2	5.00	0.10	0.10	0.10		1.00		
195.00	210.00			2	15.00	0.10	0.10	0.10		3.00		
210.00	213.00			2	3.00	0.10	0.10	0.10		0.60		
213.00	223.90			2	10.90	0.10	0.10	0.10		2.18		
223.90	224.50			2	0.60	0.10	0.10	0.10		0.12		
		13th Cross Road north to south										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	61.80			2	1.80	0.10	0.10	0.10		0.36		
61.80	71.30			2	9.50	0.10	0.10	0.10		1.90		
71.30	75.00			2	3.70	0.10	0.10	0.10		0.74		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00			2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00			2	15.00	0.10	0.10	0.10		3.00		
210.00	218.50			2	8.50	0.10	0.10	0.10		1.70		
		14th Cross road south to north										
0.00	5.90			2	5.90	0.10	0.10	0.10		1.18		
5.90	15.00			2	9.10	0.10	0.10	0.10		1.82		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	74.00			2	14.00	0.10	0.10	0.10		2.80		
74.00	75.00			2	1.00	0.10	0.10	0.10		0.20		
75.00	77.40			2	2.40	0.10	0.10	0.10		0.48		
77.40	90.00			2	12.60	0.10	0.10	0.10		2.52		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00			2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00			2	15.00	0.10	0.10	0.10		3.00		

127.60

PMC

Assistant Engineer

Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
210.00	215.00			2	5.00	0.10	0.10	0.10		1.00		
214.00	217.00			2	2.00	0.10	0.10	0.10		0.40		
		Akashavni layout										
		Cross road 1										
		east to west										
0.00	3.70			2	3.70	0.10	0.10	0.10		0.74		
3.70	15.00			2	11.30	0.10	0.10	0.10		2.26		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	41.20			2	11.20	0.10	0.10	0.10		2.24		
		Akashavni layout										
		Cross road 2										
		south to north										
0.00	3.00			2	3.00	0.10	0.10	0.10		0.60		
3.00	15.00			2	12.00	0.10	0.10	0.10		2.40		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00			2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00			2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00			2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00			2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00			2	15.00	0.10	0.10	0.10		3.00		
255.00	261.50			2	6.50	0.10	0.10	0.10		1.30		
		Railway main road										
		west to east										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	155.00			2	15.00	0.10	0.10	0.10		3.00		
155.00	158.20			2	5.00	0.10	0.10	0.10		1.00		
158.20	160.00			2	3.20	0.10	0.10	0.10		0.64		
				2	1.80	0.10	0.10	0.10		0.36		
		Govt. high school										
		1st cross road,kempegowda road										
		south to north										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	43.50			2	13.50	0.10	0.10	0.10		2.70		
		2nd cross road,T S krishnappa road										
		south to north										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		

111.64

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
				2	15.00	0.10	0.10	0.10		3.00		
				2	15.00	0.10	0.10	0.10		3.00		
				2	15.00	0.10	0.10	0.10		3.00		
				2	15.00	0.10	0.10	0.10		3.00		
				2	15.00	0.10	0.10	0.10		3.00		
				2	4.10	0.10	0.10	0.10		0.82		
0.00	15.00	P&t layout 2nd cross road east to west										
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	102.70			2	12.70	0.10	0.10	0.10		2.54		
102.70	105.00			2	2.30	0.10	0.10	0.10		0.46		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	131.70			2	11.70	0.10	0.10	0.10		2.34		
		3rd cross road west to east										
0.00	1.40			2	1.40	0.10	0.10	0.10		0.28		
1.40	15.00			2	13.60	0.10	0.10	0.10		2.72		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	102.50			2	12.50	0.10	0.10	0.10		2.50		
102.50	105.00			2	2.50	0.10	0.10	0.10		0.50		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	124.00			2	4.00	0.10	0.10	0.10		0.80		
124.00	130.70			2	6.70	0.10	0.10	0.10		1.34		
130.70	135.00			2	4.30	0.10	0.10	0.10		0.86		
		1st cross road west to east										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	92.80			2	2.80	0.10	0.10	0.10		0.56		
		Muneshwara layout From rachenalli main road 8th cross road north to south										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	38.00			2	8.00	0.10	0.10	0.10		1.60		
38.00	45.00			2	7.00	0.10	0.10	0.10		1.40		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	63.40			2	3.40	0.10	0.10	0.10		0.68		
63.40	67.20			2	3.80	0.10	0.10	0.10		0.76		
67.20	75.00			2	7.80	0.10	0.10	0.10		1.56		
75.00	82.00			2	7.00	0.10	0.10	0.10		1.40		
82.00	88.60			2	6.60	0.10	0.10	0.10		1.32		
88.60	90.00			2	1.40	0.10	0.10	0.10		0.28		
90.00	97.80			2	7.80	0.10	0.10	0.10		1.56		

107.28

ANJANEYA PRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

EEMP

MEASUREMENT SHEET
Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Bharath nagar										
		trithwa ashram,oppsite road										
		south to north										
		No Work										
0.00	2.10			2	0.00	0.10	0.10	0.10		0.00		
2.10	15.00			2	12.90	0.10	0.10	0.10		2.58		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	108.90			2	3.90	0.10	0.10	0.10		0.78		
108.90	120.00			2	11.10	0.10	0.10	0.10		2.22		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	194.00			2	14.00	0.10	0.10	0.10		2.80		
		Rasheed masjid road										
		east to west										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	80.00			2	5.00	0.10	0.10	0.10		1.00		
80.00	90.00			2	10.00	0.10	0.10	0.10		2.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	106.00			2	1.00	0.10	0.10	0.10		0.20		
106.00	120.00			2	14.00	0.10	0.10	0.10		2.80		
120.00	126.00			2	6.00	0.10	0.10	0.10		1.20		
		Anjanadri layout										
		1st cross durgamba road										
		east to west										
0.00	2.80			2	2.80	0.10	0.10	0.10		0.56		
2.80	15.00			2	12.20	0.10	0.10	0.10		2.44		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	91.00			2	1.00	0.10	0.10	0.10		0.20		
91.00	105.00			2	14.00	0.10	0.10	0.10		2.80		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	159.00			2	9.00	0.10	0.10	0.10		1.80		
159.00	165.00			2	6.00	0.10	0.10	0.10		1.20		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00			2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00			2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00			2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00			2	15.00	0.10	0.10	0.10		3.00		
240.00	242.00			2	2.00	0.10	0.10	0.10		0.40		
		2nd cross road										
		west to east										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		

12.0.98

ANJANAPRASAD CONSULTANCY BANGALORE

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
0.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	195.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	210.00			2	15.00	0.10	0.10	0.10		3.00		
195.00	225.00			2	15.00	0.10	0.10	0.10		3.00		
210.00	240.00			2	15.00	0.10	0.10	0.10		3.00		
225.00	245.00			2	5.00	0.10	0.10	0.10		1.00		
		3rd cross road										
		east to west										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
		4th cross road										
		west to east										
0.00	3.00			2	3.00	0.10	0.10	0.10		0.60		
3.00	8.00			2	5.00	0.10	0.10	0.10		1.00		
8.00	14.00			2	6.00	0.10	0.10	0.10		1.20		
14.00	15.00			2	1.00	0.10	0.10	0.10		0.20		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00			2	10.00	0.10	0.10	0.10		2.00		
165.00	175.00			2	1.50	0.10	0.10	0.10		0.30		
175.00	176.50											
		Chirayu hospital road										
		west to east										
0.00	3.00			2	3.00	0.10	0.10	0.10		0.60		
3.00	9.50			2	6.50	0.10	0.10	0.10		1.30		
9.50	15.00			2	5.50	0.10	0.10	0.10		1.10		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	73.00			2	13.00	0.10	0.10	0.10		2.60		
73.00	75.00			2	2.00	0.10	0.10	0.10		0.40		
		Afzal layout										
		3rd main road										
		west to east										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		

126.30

PRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

Assistant executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
0.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00			2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00			2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00			2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00			2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00			2	15.00	0.10	0.10	0.10		3.00		
255.00	270.00			2	15.00	0.10	0.10	0.10		3.00		
270.00	285.00			2	15.00	0.10	0.10	0.10		3.00		
285.00	294.00			2	9.00	0.10	0.10	0.10		1.80		
		vidya sagar layout										
		1st cross, corian church road										
		west to east										
0.00	7.40			2	7.40	0.10	0.10	0.10		1.48		
7.40	15.00			2	7.60	0.10	0.10	0.10		1.52		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00			2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00			2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00			2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00			2	15.00	0.10	0.10	0.10		3.00		
240.00	249.00			2	9.00	0.10	0.10	0.10		1.80		
		Preethi wood Main Road										
		North To South										
0.00	3.00			2	3.00	0.10	0.10	0.10		0.60		
3.00	15.00			2	12.00	0.10	0.10	0.10		2.40		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	71.80			2	11.80	0.10	0.10	0.10		2.36		
71.80	75.00			2	3.20	0.10	0.10	0.10		0.64		
75.00	83.80			2	8.80	0.10	0.10	0.10		1.76		
83.80	90.00			2	6.20	0.10	0.10	0.10		1.24		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	185.40			2	5.40	0.10	0.10	0.10		1.08		
185.40	195.00			2	9.60	0.10	0.10	0.10		1.92		
195.00	210.00			2	15.00	0.10	0.10	0.10		3.00		
210.00	211.80			2	1.80	0.10	0.10	0.10		0.36		
211.80	218.80			2	7.00	0.10	0.10	0.10		1.40		

140 = 36

ADARSH DRAPRASAD CONSULTANTS BANGALORE

PMC

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Executive Engineer

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು

ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Cross Road (East To West)										
0.00	1.90			2	1.90	0.10	0.10	0.10		0.38		
1.90	15.00			2	13.10	0.10	0.10	0.10		2.62		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	47.10			2	2.10	0.10	0.10	0.10		0.42		
		Saraipalya 2nd Cross Road (South To North)										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	69.80			2	9.80	0.10	0.10	0.10		1.96		
69.80	72.00			2	2.20	0.10	0.10	0.10		0.44		
		3rd Cross Road (North To South)										
0.00	2.40			2	2.40	0.10	0.10	0.10		0.48		
2.40	15.00			2	12.60	0.10	0.10	0.10		2.52		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	46.10			2	1.10	0.10	0.10	0.10		0.22		
46.10	51.80			2	5.70	0.10	0.10	0.10		1.14		
51.80	60.00			2	8.20	0.10	0.10	0.10		1.64		
60.00	69.90			2	9.90	0.10	0.10	0.10		1.98		
		dasarahalli Narayana pu college road near B.B.M.P office south to north										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	65.00			2	5.00	0.10	0.10	0.10		1.00		
65.00	70.10			2	5.10	0.10	0.10	0.10		1.02		
70.10	75.00			2	4.90	0.10	0.10	0.10		0.98		
75.00	87.60			2	12.60	0.10	0.10	0.10		2.52		
87.60	89.30			2	1.70	0.10	0.10	0.10		0.34		
		Kaveri layout divika house no# 53 south to north										
0.00	3.60			2	3.60	0.10	0.10	0.10		0.72		
3.60	15.00			2	11.40	0.10	0.10	0.10		2.28		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	55.80			2	10.80	0.10	0.10	0.10		2.16		
55.80	56.90	culvert		0	0.00	0.10	0.10	0.10		0.00		
56.90	60.00			2	3.10	0.10	0.10	0.10		0.62		
60.00	70.00			2	10.00	0.10	0.10	0.10		2.00		
70.00	75.00			2	5.00	0.10	0.10	0.10		1.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	138.70			2	3.70	0.10	0.10	0.10		0.74		
138.70	141.80			2	3.10	0.10	0.10	0.10		0.62		
141.80	150.00			2	8.20	0.10	0.10	0.10		1.64		

85.44

ANJANEYA PRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET
Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
150.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	184.80			2	4.80	0.10	0.10	0.10		0.96		
		Cross road 3										
		west to east										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	39.80			2	9.80	0.10	0.10	0.10		1.96		
39.80	45.00			2	5.20	0.10	0.10	0.10		1.04		
45.00	53.40			2	8.40	0.10	0.10	0.10		1.68		
		Cross road 2										
		east to west										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	56.00			2	11.00	0.10	0.10	0.10		2.20		
		Cross road 1										
		west to east										
0.00	11.50			2	11.50	0.10	0.10	0.10		2.30		
11.50	15.00			2	3.50	0.10	0.10	0.10		0.70		
15.00	24.30			2	9.30	0.10	0.10	0.10		1.86		
24.30	30.00			2	5.70	0.10	0.10	0.10		1.14		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	57.60			2	12.60	0.10	0.10	0.10		2.52		
		Vanasuma house beside road #58										
		east to west										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	36.80			2	6.80	0.10	0.10	0.10		1.36		
		Anugraha house road #10										
		south to north										
0.00	2.00			2	2.00	0.10	0.10	0.10		0.40		
2.00	15.00			2	13.00	0.10	0.10	0.10		2.60		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	59.30			2	14.30	0.10	0.10	0.10		2.86		
		kalavari hills										
		Ist cross road										
		west to east										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	53.10			2	8.10	0.10	0.10	0.10		1.62		
53.10	60.00			2	6.90	0.10	0.10	0.10		1.38		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	115.80			2	10.80	0.10	0.10	0.10		2.16		
		cross road										
		south to north										
0.00	1.20			2	1.20	0.10	0.10	0.10		0.24		
1.20	15.00			2	13.80	0.10	0.10	0.10		2.76		
15.00	24.90			2	9.90	0.10	0.10	0.10		1.98		
24.90	30.00			2	5.10	0.10	0.10	0.10		1.02		

83.74

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
Assistant Executive Engineer
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

Contractor

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	71.30			2	11.30	0.10	0.10	0.10		2.26		
71.30	75.00			2	3.70	0.10	0.10	0.10		0.74		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	101.60			2	11.60	0.10	0.10	0.10		2.32		
		3rd cross road										
		east to west										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	96.10			2	6.10	0.10	0.10	0.10		1.22		
96.10	102.50			2	6.40	0.10	0.10	0.10		1.28		
102.50	105.00			2	2.50	0.10	0.10	0.10		0.50		
105.00	115.00			2	10.00	0.10	0.10	0.10		2.00		
115.00	122.70			2	7.70	0.10	0.10	0.10		1.54		
		2nd cross road										
		west to east										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	18.30			2	3.30	0.10	0.10	0.10		0.66		
18.30	30.00			2	11.70	0.10	0.10	0.10		2.34		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	117.60			2	12.60	0.10	0.10	0.10		2.52		
117.60	119.00			2	1.40	0.10	0.10	0.10		0.28		
		Kalwari Betta Road										
		5th Cross Road										
		(East To West)										
0.00	1.00			2	1.00	0.10	0.10	0.10		0.20		
1.00	15.00			2	14.00	0.10	0.10	0.10		2.80		
15.00	28.00			2	13.00	0.10	0.10	0.10		2.60		
28.00	30.00			2	2.00	0.10	0.10	0.10		0.40		
30.00	35.30			2	5.30	0.10	0.10	0.10		1.06		
35.30	42.50			2	7.20	0.10	0.10	0.10		1.44		
		Hegade Nagar										
		4th Cross road										
		(North To South)										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	195.00			2	15.00	0.10	0.10	0.10		3.00		
195.00	210.00			2	15.00	0.10	0.10	0.10		3.00		
210.00	225.00			2	15.00	0.10	0.10	0.10		3.00		
225.00	234.50			2	9.50	0.10	0.10	0.10		1.90		

718.06

PRADEEP PRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

Assistant Executive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		4th Cross Road										
		North to South										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	165.00			2	15.00	0.10	0.10	0.10		3.00		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	194.60			2	14.60	0.10	0.10	0.10		2.92		
		Sai Hospital Road										
		2nd Main Road From 8th Cross										
		(E-W)										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	159.00			2	9.00	0.10	0.10	0.10		1.80		
159.00	165.00			2	6.00	0.10	0.10	0.10		1.20		
165.00	180.00			2	15.00	0.10	0.10	0.10		3.00		
180.00	184.20			2	4.20	0.10	0.10	0.10		0.84		
184.20	195.00			2	10.80	0.10	0.10	0.10		2.16		
195.00	205.80			2	10.80	0.10	0.10	0.10		2.16		
205.80	210.00			2	4.20	0.10	0.10	0.10		0.84		
210.00	225.00			2	15.00	0.10	0.10	0.10		3.00		
225.00	240.00			2	15.00	0.10	0.10	0.10		3.00		
240.00	255.00			2	15.00	0.10	0.10	0.10		3.00		
255.00	267.80			2	12.80	0.10	0.10	0.10		2.56		
267.80	270.00			2	2.20	0.10	0.10	0.10		0.44		
270.00	280.50			2	10.50	0.10	0.10	0.10		3.10		
		Ward No 07										
		Vinayaka Layout										
		Opp Union Bank Road 4th Cross Road										
		South to North										
0.00	10.40		Sqm	2	10.40	0.10	0.10	0.10		2.08		
10.40	13.40			2	3.00	0.10	0.10	0.10		0.60		
13.40	15.00			2	1.60	0.10	0.10	0.10		0.32		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	79.40			2	4.40	0.10	0.10	0.10		0.88		
79.40	90.00			2	10.60	0.10	0.10	0.10		2.12		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	116.30			2	11.30	0.10	0.10	0.10		2.26		

24/05/2013

118.28

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor

PMC

Assistant Engineer

Assistant exicutive Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Shambavi #60A House Opp Road										
		east to west										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	23.80			2	8.80	0.10	0.10	0.10		1.76		
23.80	25.10	Culvert		0	0.00	0.10	0.10	0.10		0.00		
25.10	29.40	Roadbreak		0	4.30	0.10	0.10	0.10		0.00		
29.40	30.00			2	0.60	0.10	0.10	0.10		0.12		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	54.40			2	9.40	0.10	0.10	0.10		1.88		
54.40	55.70	Culvert		0	1.30	0.10	0.10	0.10		0.00		
55.70	60.30	Roadbreak		0	4.60	0.10	0.10	0.10		0.00		
60.30	75.00			2	14.70	0.10	0.10	0.10		2.94		
75.00	76.00			2	1.00	0.10	0.10	0.10		0.20		
76.00	90.00			2	14.00	0.10	0.10	0.10		2.80		
90.00	91.30			2	1.30	0.10	0.10	0.10		0.26		
		1 st cross road										
		north to south										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	77.20			2	2.20	0.10	0.10	0.10		0.44		
77.20	87.60			2	10.40	0.10	0.10	0.10		2.08		
87.60	90.00			2	2.40	0.10	0.10	0.10		0.48		
90.00	101.70			2	11.70	0.10	0.10	0.10		2.34		
		2nd cross road										
		South To North										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	54.80			2	9.80	0.10	0.10	0.10		1.96		
54.80	60.00			2	5.20	0.10	0.10	0.10		1.04		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	97.20			2	7.20	0.10	0.10	0.10		1.44		
97.20	105.00			2	7.80	0.10	0.10	0.10		1.56		
105.00	107.70			2	2.70	0.10	0.10	0.10		0.54		
		3rd cross road										
		North To South										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	48.90			2	3.90	0.10	0.10	0.10		0.78		
48.90	60.00			2	11.10	0.10	0.10	0.10		2.22		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	77.80			2	2.80	0.10	0.10	0.10		0.56		
77.80	90.00			2	12.20	0.10	0.10	0.10		2.44		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	114.40			2	9.40	0.10	0.10	0.10		1.88		
		Shabari Nagar										
		1 st cross road										
		south to north										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		

95.72

Assistant Executive Engin
Kodigehalli Sub Divisio
BBMP, Bangalore

RUBRAPRASAD CONSULTANTS BANGALORE

Assistant Executive Engineer
Kodigehalli Sub Division

Contractor

PMC

Assistant Engineer

Scanned by CamScanner

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
75.00	86.60			2	11.60	0.10	0.10	0.10		2.32		
		2nd cross road north to south										
0.00	1.30			2	1.30	0.10	0.10	0.10		0.26		
1.30	15.00			2	13.70	0.10	0.10	0.10		2.74		
15.00	16.60			2	1.60	0.10	0.10	0.10		0.32		
16.60	25.60			2	9.00	0.10	0.10	0.10		1.80		
25.60	30.00			2	4.40	0.10	0.10	0.10		0.88		
30.00	35.80			2	5.80	0.10	0.10	0.10		1.16		
35.80	45.00			2	9.20	0.10	0.10	0.10		1.84		
45.00	52.50			2	7.50	0.10	0.10	0.10		1.50		
52.50	60.00			2	7.50	0.10	0.10	0.10		1.50		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	80.00			2	5.00	0.10	0.10	0.10		1.00		
80.00	93.00			2	13.00	0.10	0.10	0.10		2.60		
		3rd cross road south to north										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	37.20			2	7.20	0.10	0.10	0.10		1.44		
37.20	45.00			2	7.80	0.10	0.10	0.10		1.56		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	99.00			2	9.00	0.10	0.10	0.10		1.80		
		beside bramhasri condiments &provision south to north										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	26.90			2	11.90	0.10	0.10	0.10		2.38		
26.90	30.00			2	3.10	0.10	0.10	0.10		0.62		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
		cross road 3 west to east										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	21.70			2	6.70	0.10	0.10	0.10		1.34		
		cross road 2 west to east										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	22.10			2	7.10	0.10	0.10	0.10		1.42		
		cross road 1 west to east										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	21.50			2	6.50	0.10	0.10	0.10		1.30		
		Talacauvery layout (Phadma Tent) Axis bank opposite road west to east										
0.00	3.20			2	3.20	0.10	0.10	0.10		0.64		
3.20	15.00			2	11.80	0.10	0.10	0.10		2.36		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		

86.78

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned by CamScanner

MEASUREMENT SHEET
Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
45.00	48.00			2	3.00	0.10	0.10	0.10		0.60		
48.00	60.00			2	12.00	0.10	0.10	0.10		2.40		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	82.20			2	7.20	0.10	0.10	0.10		1.44		
82.20	83.50	culvert										
83.50	88.60			2	5.10	0.10	0.10	0.10		1.02		
88.60	95.00			2	6.40	0.10	0.10	0.10		1.28		
		2nd cross road										
		north to south										
0.00	2.00			2	2.00	0.10	0.10	0.10		0.40		
2.00	15.00			2	13.00	0.10	0.10	0.10		2.60		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	35.50			2	5.50	0.10	0.10	0.10		1.10		
35.50	45.00			2	9.50	0.10	0.10	0.10		1.90		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	150.00			2	15.00	0.10	0.10	0.10		3.00		
150.00	157.20			2	7.20	0.10	0.10	0.10		1.44		
		3rd cross road										
		north to south										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	50.00			2	5.00	0.10	0.10	0.10		1.00		
50.00	60.00			2	10.00	0.10	0.10	0.10		2.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	94.00			2	4.00	0.10	0.10	0.10		0.80		
94.00	103.00			2	9.00	0.10	0.10	0.10		1.80		
105.00	105.00			2	2.00	0.10	0.10	0.10		0.40		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	135.00			2	15.00	0.10	0.10	0.10		3.00		
135.00	144.50			2	9.50	0.10	0.10	0.10		1.90		
		keerthi nilaya #2 oppsite road										
		West To East										
0.00	12.50			2	12.50	0.10	0.10	0.10		2.50		
12.50	15.00			2	2.50	0.10	0.10	0.10		0.50		
15.00	21.20			2	6.20	0.10	0.10	0.10		1.24		
21.20	30.00			2	8.80	0.10	0.10	0.10		1.76		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	80.40			2	5.40	0.10	0.10	0.10		1.08		
		1st cross road										
		north to south										
0.00	15.00			2	15.00	0.10	0.10	0.10		3.00		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	75.00			2	15.00	0.10	0.10	0.10		3.00		
75.00	90.00			2	15.00	0.10	0.10	0.10		3.00		
90.00	105.00			2	15.00	0.10	0.10	0.10		3.00		
105.00	120.00			2	15.00	0.10	0.10	0.10		3.00		
120.00	124.00			2	4.00	0.10	0.10	0.10		0.80		
124.00	135.00			2	11.00	0.10	0.10	0.10		2.20		

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor

PMC

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned by CamScanner

MEASUREMENT SHEET
Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
135.00	138.00			2	3.00	0.10	0.10	0.10		0.60		
138.00	150.00			2	12.00	0.10	0.10	0.10		2.40		
150.00	151.90			2	1.90	0.10	0.10	0.10		0.38		
		karthika #40 house road										
		south to north										
0.00	4.00			2	4.00	0.10	0.10	0.10		0.80		
4.00	15.00			2	11.00	0.10	0.10	0.10		2.20		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	60.00			2	15.00	0.10	0.10	0.10		3.00		
60.00	70.20			2	10.20	0.10	0.10	0.10		2.04		
		lakshmi srinivas nilaya house road #7										
		west to east										
0.00	4.00			2	4.00	0.10	0.10	0.10		0.80		
4.00	15.00			2	11.00	0.10	0.10	0.10		2.20		
15.00	30.00			2	15.00	0.10	0.10	0.10		3.00		
30.00	45.00			2	15.00	0.10	0.10	0.10		3.00		
45.00	61.00			2	16.00	0.10	0.10	0.10		3.20		
		Total Executed Quantity								4221.94		
		Tender Quantity								6058.50		
		DPQ Paid in upto 3rd Bill								2703.42		
		Now to be paid Quantity								1518.52	455.00	690926.00

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Item no.22 Construction of dry lean cement concrete mix CC1:5:10 with OPC cement @160Kgs, with 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @ 0.58cum Sub- base over a prepared sub-grade with (coarse and fine aggregate conforming to IS: 383) aggregate cement ratio not to exceed 15:1. Aggregate gradation after blending to be as per Table 600-1, cement content not to be less than 160 kg/ cum, optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. and as per the directions of the Engineer-in-charge of the work

		Cum										
		Vide Total executed Quantity from premeasuremet Page no. 55								2962.39		
		Total Executed Quantity								2962.39		
		Tender Quantity								3085.91		
		DPQ Paid in upto 3rd Bill								2869.03		
		Now to be paid Quantity								93.36	2900.00	270735.00

Item no.23 Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. over a prepared base with OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). & Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, separation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications. and as per the directions of the Engineer-in-charge of the work

Measurements taken on

		Qty Recorded in upto Third and part Bill								2869.03		
		Present Bill Measurement										
		Ward No 06										
		6th cross thanisandra villege beside vakhan nilya										
		west to east										
0.00	13.20		Cum	1	13.20	4.60	4.70	4.65	0.15	9.21		
13.20	15.00			1	1.80	3.90	3.90	3.90	0.15	1.05		
15.00	24.10			1	9.10	3.90	4.15	4.03	0.15	5.49		

15.75

RUDRAPRASAD CONSULTANTS BANGALORE

Contactor

PMC

ಸಹಾಯಕ ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬೆಂಗಳೂರು-26

05.06.2023

ಸಹಾಯಕ ಅಭಿಯಂತರರು
Assistant Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned by CamScanner

BBMP

MEASUREMENT SHEET

Fourth And Part Bill

Chainage From	Chainage To	Description of Item	Unit	No	Length (m)	Breadth B1	Breadth B2	Breadth Avg B	Depth (m)	Quantity	Rate in RS.	Amount in RS.
		Ward No 07										
		D.pillapa layout										
		sri guru #05 house road										
		east to west										
0.00	15.00		Cum	1	15.00	5.15	5.00	5.08	0.15	11.42		
15.00	30.00			1	15.00	5.00	4.60	4.80	0.15	10.80		
30.00	45.00			1	15.00	4.60	4.50	4.55	0.15	10.24		
45.00	60.00			1	15.00	4.50	4.30	4.40	0.15	9.90		
60.00	75.00			1	15.00	4.30	4.30	4.30	0.15	9.68		
75.00	90.00			1	15.00	4.30	5.30	4.80	0.15	10.80		
90.00	105.00			1	15.00	5.30	4.80	5.05	0.15	11.36		
105.00	110.00			1	5.00	4.80	4.80	4.80	0.15	3.60		
		Deduction		-2	0.64				0.15	-0.19	7760	
					Area of Circle =(3.14*0.9*0.9)/4=0.64							
		Total Executed Quantity								2962.39		
		Tender Quantity								2920.51		
		Quantity upto 125%								2962.39		462132.00
		DPQ Paid in upto 3rd Bill								2869.03		
		Now to be paid Quantity								93.36	4950.00	462117.00
											Sub Total	25324981.00
											For 18% Applicable GST	3038997.00
											For 6% Applicable GST	1519498.00
											Total Amount	29883476.00

RUDRAPRASAD CONSULTANTS BANGALORE

Contractor

PMC

Assistant Engineer

ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Kodigehalli Sub Division
BBMP, Bangalore

Scanned by CamScanner